

Law Enforcement Center



Milestone	Original Dates	Actual/Modified Dates
Schematic Design	May 16 – Aug 16	Jun 16 – Aug 16
Design Development	Aug 16 – Nov 16	Aug 16 – Dec 16
Construction Documents	Nov 16 – Jan 17	Dec 16 – Apr 17
Bidding & Award	Mar 17 – May 17	Apr 17 – Jun 17
LEC Construction	May 17 – Sept 18	Jul 17 – Sept 18
LEC Move-In	Sept 18 – Dec 18	Sept 18 – Dec 18
Existing Building Demo	Dec 18 – Jan 19	Dec 18 – Jan 19

Project Milestones